

SUFFOLK COUNTY WATER AUTHORITY

Production Control - Bay Shore, New York

INTER-OFFICE CORRESPONDENCE

DATE: March 22, 2021

TO: Jeffrey Szabo, CEO

FROM: Michael O'Connell, Director of Production Control
Timothy Kilcommons, P.E., Chief Engineer & Dir. of R&D

SUBJECT: Emerging Contaminants Action Plan Monthly Update

The Suffolk County Water Authority has for years proactively addressed emerging contaminants in groundwater such as the perfluorinated compounds PFOA and PFOS and 1,4-dioxane, both through comprehensive testing and the development and implementation of innovative treatment technologies.

The following is the latest monthly update to the Emerging Contaminants Action Plan requested by the SCWA Board to provide the public with up-to-date information about the steps being taken to ensure that SCWA meets or surpasses the rigorous regulations established by New York State to remove these compounds from our groundwater. This update covers the period from February 23, 2021 to date.

PFC's

Since the last update, the Construction Maintenance department has completed the installation of yard piping for several new GAC systems. These include two (2) systems at Plymouth St (Deer Park), and one at Lincoln Ave (Holbrook). CM is currently working on the new systems at Pierson Ave (Nesconsett) and Edgewood Ave (St. James). All the new systems will be complete before spring. Production Control has begun the process to complete construction of these new systems, rinse and ensure that they are clean and load them with carbon to be placed in service. The Civil Engineering department continues with clearing and concrete pad work for future systems.

Wheeler Rd #3 (Hauppague) was returned to service on March 8, 2021 and is now on GAC. The well had been out of service since August 2019 for levels over the MCL. A GAC system from Pierson Ave was relocated to Wheeler Rd earlier this year.

Lincoln Ave #2 (Holbrook) was returned to service on March 19, 2021 and is now on GAC. The well was previously blended with other wells. A new GAC system was recently installed at the site and was loaded with carbon on 03/22/21. Well #3 will be assigned to this new system.

1,4-dioxane

SCWA received verbal approval from NYSDOH for the Smith St East Farmingdale AOP system on December 10, 2020. Final revisions are being made to contract piping layouts. Upon completion of the layout this month, plans and specifications must be submitted for written approval. This contract should be out for bid in the next several weeks.

Design work and contract preparation continues with regards to the mechanical installation, controls, and peroxide delivery systems contracts that will be required to build the AOP systems. Site work continues for future AOP sites and electrical upgrade work where required has begun at sites such as Flower Hill Rd in Huntington where the electrical service and transformer were upgraded for the larger electric requirements and SCWA Electricians have completed rebuilding the entire control room to modernize equipment and make room for the additional AOP equipment. The Furnish & Deliver contract for 16 AOP reactors representing the wells at sites awarded WIIA grants had a bid opening date of January 21, 2021. The bid was awarded to Xylem, Inc. pending complete review by the Engineering and Legal Departments and contract agreements have been sent out.

Two contracts have been awarded for AOP building additions at 7 locations: Hollywood Pl, McKay Rd, Waterside Dr, Sunken Meadow Park, Broadway, Falcon Dr, and Flower Hill Rd. These additions will house 13 AOP systems. Engineering has completed the design review process and these building additions have been released to the manufacturer for fabrication. Foundation work is underway at Flower Hill Rd, Waterside Rd and McKay Rd and is complete at Hollywood. Metal building additions have been fabricated and delivered for McKay, Waterside, and Hollywood. Steel framing is currently being erected at Hollywood Pl.

The AOP pilot work needed to obtain NYSDOH approval for the use of AOP at any of our sites continues. Production Control staff utilizing our mini-AOP reactor pilot trailer have completed pilot testing of twenty-four (24) wells. Since the last update, pilot work has been completed on Church St (Northport) #2. Pilot testing on Reservoir Ave (Northport) #1 is in progress. Analysis of the data obtained to date has revealed no surprises in terms of by-product formation resulting from the AOP process.

Engineering has completed the drilling of new well Old Dock Rd #2 (Kings Park). The well building is currently under construction. This well was drilled with the knowledge that it will require an AOP treatment system. It will replace Carlson Ave #5 and #6 (Kings Park), both of which require AOP but are very old wells and are located on a site that does not have enough room for more treatment systems.

Emerging Contaminant Wells Current Status

As of this writing, all wells that have PFOA or PFOS above the MCL are either being treated to remove the contaminants, are being blended to below the MCL or have been removed from service

until treatment is installed. Wells that are above ½ of the MCL continue to have their run time managed to maintain the lower levels.

Similar strategies apply to 1,4-dioxane management. We continue to add blending where we can or have removed wells from service when we have an analytical result that shows an exceedance of the MCL. This is manageable while the seasonal water demand is low. We have recently completed carbon exchanges on a few key 1,4-dioxane wells so that these wells can remain in service on an emergency use only basis. Carbon does remove 1,4-dioxane, not well, but it does for a short period of time. Therefore, with new carbon, a few wells will be available in the event of an emergency. We anticipate that we will have to do the same at several other wells where the levels of 1,4 Dioxane are just under the MCL but the carbon is no longer removing 1,4-dioxane and the GAC effluent level is over the MCL.

SCWA applied for a MCL deferral to the NYSDOH. The application was approved on January 7,2021.

Cc: J. Pokorny
K. Durk
T. Hopkins

Emerging Contaminant Wells Current Status
All Wells > 1/2 MCL

3/22/2021

PFOA / PFOS MCL = 10 ppt

Zone	Station	Well	Recent levels (PFOA/PFOS)	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
1	Bellmore Ave	1	15/19	I/S	On GAC	4/24/2020	195-20-00-0068	\$ 37,512
1	Church St Hol	1A	12/10	O/S	On outdoor GAC - Seasonal	5/7/2019		
1	Church St Hol	2	8.7/4.6	O/S	O/S 11/2/18 - pending additional GAC installation			
1	Foxcroft Ln	1A	4.7/23	O/S	Received DHS approval to treat with resin (ion exchange) in portable GAC system; first approval of resin for PFC's in NY. Outdoors - seasonal	5/30/2019	055-18-00-0019	\$ 165,590
1	Foxcroft Ln	2	4.9/6.8	O/S	Blended inside #1A - Seasonal well, #1A seasonal GAC	7/18/2019		
1	Station Rd	1A	11/50	O/S	On outdoor GAC - Seasonal	3/14/2020	055-19-00-0015	\$ 417,765
1	Station Rd	2A	7.6/7.0	I/S	Runs inside Well #1A when #1A is in service.			
10	Ruth Blvd	3	ND/6.1	I/S	Piped to existing GAC. Currently @ 1/2 MCL, monitor		055-19-00-0018	\$ 23,057
12	Blue Point Rd	1	6.3/4.9	I/S	Blended with any other well. Last blend ND/2.2	10/31/2016		
12	Carrol St	2	4.3/2.4	I/S	Blended - no further action planned	8/18/2016		
12	Hallock Ave	2	ND/6.8	I/S				
12	Hallock Ave	3	ND/9.7	I/S	With rotations, runs every other day - GAC project authorized		195-21-00-0061	\$ 758,862
12	Liberty St	3	6.9/3.5	I/S	With rotations, runs every other day - no further action planned			
12	Lincoln Ave	2	ND/11	I/S	Blended; New GAC vessels delivered. Yard piping completed. Sampling new piping. Well I/S and assigned to GAC "B" 03/19/2021.	3/19/2021	195-21-00-0065	\$ 549,854
12	Morris Ave	1	ND/ND	I/S	Monitor		195-20-00-0059	\$ 576,048
12	Morris Ave	4	4/19	O/S	On outdoor GAC - Seasonal	6/28/2020	195-20-00-0054	\$ 118,797
12	Pierson St	1	10/4.3	O/S	With rotations, runs every other day - new GAC vessels delivered. Removed from service due to increased PFOA level.		195-21-00-0068	\$ 639,167
12	Pierson St	2	4.9/3.3	I/S	With rotations, runs every other day - GAC delivered 12/30/20		195-21-00-0068	\$ 639,167
12	Plymouth St	1A	8.2/13.0	I/S	Blended, Locked in Call-2 - Last blend was 2.8/5.6. New GAC vessels delivered 12/9/20. Yard piping by CM complete. Sampling new piping	9/17/2020	195-21-00-0062	\$ 634,044
12	Plymouth St	2A	6.2/10	I/S	With rotations, runs every other day - New GAC Vessels delivered. Yard piping by CM complete. Sampling new piping		195-21-00-0062	\$ 634,044
12	Sy Ct	3	14/6.3	O/S	On outdoor GAC - Seasonal	10/28/2020	195-20-00-0056, 195-20-00-0061	\$ 724,517
12	Townline Rd Nes	1A	9/14	I/S	On GAC	2/10/2020	055-19-00-0014	\$ 100,412
12	Wheeler Rd	3	18/32	I/S	Relocated Model 10 from Pierson St installed in existing building. Well I/S and assigned to GAC "A" 03/08/21	3/8/2021	195-21-00-0063	\$ 75,433
12	Wheeler Rd	4	4.4/7.3	I/S	Now that #3 is on GAC, may act as a blocking well to #4. Monitor			
12	Wheeler Rd	5	18/32	I/S	On GAC	9/6/2019	055-19-00-0017	\$ 15,888
15	Bicycle Path	1	7.2/ND	I/S	Blended for Mn for many years. Monitor. Last blend was 2.5			
15	Boyle Rd South	1	4.8/3.4	I/S	Monitor			
15	Dare Rd	2	5.3/4.7	I/S	No action planned, continue to monitor			
15	Edgewood SJ	1A	12.0/5.6	I/S	Blended for Nitrates - Last blend was 4.7/ND. New GAC vessels installed in existing building. Yard piping by CM in progress.	10/16/2017	195-21-00-0064	\$ 579,263
15	Fairmount Medford	3	22/33	O/S	On outdoor GAC - Seasonal	5/19/2020	055-19-00-0021, 195-20-00-0052	\$ 609,567
15	Flint Ln	1	4.8/2.9	I/S	New GAC will load in Spring		195-20-00-0057	\$ 157,860

Zone	Station	Well	Recent levels (PFOA/PFOS)	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
15	Flint Ln	2	5.4/6.0	O/S	New GAC will load in Spring		195-20-00-0063	\$ 1,051,739
15	Hawkins Rd	3	3.3/4.1	I/S	Continue to monitor			
15	Horseblock Rd	1	7.8/2.7	I/S	Already blended for nitrates. GAC installation planned	5/12/2013		
15	Oxhead Rd	1A	3.8/110.0	O/S	On outdoor GAC - Seasonal	6/7/2017	055-17-00-0014	\$ 265,494
15	Oxhead Rd	4	ND/4.4	O/S	Blended inside #1A	7/1/2017		
15	Stem Ln	1	6.2/23	O/S	On outdoor GAC - Seasonal	8/6/2020	195-20-00-0058, 195-20-00-0062	\$ 672,080
15	Strathmore Ct	3	6.6/5.4	I/S	With rotations, runs every third day - no further action planned			
15	Wheat Path	1	6.8/ND	I/S	With rotations, runs every third day - no further action planned			
20	Gus Guerrero	1	ND/23.0	O/S	On outdoor GAC - Seasonal	7/27/2016	055-17-00-0016	\$ 182,842
20	Gus Guerrero	2	ND/ND	I/S	Removed from GAC due to decrease in levels 11/2020	7/11/2017		
20	Meetinghouse Rd	12A	47.0/150.0	I/S	On GAC	6/10/2016	055-17-00-0015, 055-18-00-0015	\$ 788,844
20	Meetinghouse Rd	14	27.0/220.0	I/S	Same as above	6/10/2016		
20	Meetinghouse Rd	17	150.0/1,510.0	I/S	Same as above	6/10/2016		
20	Meetinghouse Rd	19	96.0/440.0	I/S	Same as above	6/10/2016		
20	Meetinghouse Rd	22	3.7/94.0	I/S	On GAC	7/27/2016	055-17-00-0013	\$ 29,528
20	Old Country Rd	1A	2.1/5.1	Blended	Blended with #3 and throttled	7/30/2007		
20	Old Country Rd	4	10/48	O/S	On outdoor GAC - Seasonal	6/26/2020	055-19-00-0020, 195-20-00-0053	\$ 802,282
23	Bridgehampton Rd	2A	3/36	I/S	On GAC	10/1/2019		
23	Long Springs Rd	1A	9/8	O/S	On outdoor GAC - Seasonal	4/20/2020	055-19-00-0019	\$ 35,490
23	North Magee	3	2/13	O/S				
23	West Prospect	1	7/20	I/S	Loaded carbon in existing empty vessel	3/18/2019		
32	County Rd 31	1	ND/22	O/S	On outdoor GAC - Seasonal	8/19/2020	195-20-00-0055, 195-20-00-0060	\$ 691,008

Total Funds Authorized to date for PFAS related work \$ 11,976,153

Total Funds Authorized to date for Emerging Containment Work \$ 23,136,397

Actions typed in RED have occurred in the past 30 days.

Wells highlighted in green are being treated to remove contaminant

Emerging Contaminant Wells Current Status
All Wells > 1/2 MCL

3/22/2021

1,4 Dioxane MCL = 1.0 ppb

Zone	Station	Well	Recent levels HOP	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
1	Albany Ave	6	0.70	O/S	Blended w/ 4A - Last blend 0.28	8/23/2016		
1	Barton Ave	2A	2.05	O/S	Blended w/ any other well. Last blend was 0.78	2/19/2019		
1	Brook Ave	4	0.60	O/S	O/S for Mn			
1	Forty First St	6	0.79	I/S	Blended with Well #5 for operational control	8/23/2004		
1	Great Neck Rd	1	3.36	O/S	2 well blend was below 1.0. Blended	10/31/2016		
1	Harvest Ln	1A	1.52	O/S	2021 will be a 2 well blend. Last blend 0.91	10/31/2017		
5	Hollywood Pl	1	0.81	I/S	Lock in Call-2 to minimize run time. One of two well fields in Zone. Mini AOP pilot complete. Blow-off basin modified, GAC Bldg addition, foundation complete, building erection in progress.		195-20-00-0068, 195-21-00-0052	\$ 518,835
5	Mill Lane	13A	0.67	I/S	With rotations, runs every third day			
6	Broadway	1A	1.73	O/S	2 well blend was still over 1.0, Stay O/S; mini-AOP pilot complete; site work, piping has been relocated		195-20-00-0066, 195-21-00-0053	\$ 200,023
6	Broadway	2	1.09*	I/S	Mini-AOP pilot complete; site work, piping has been relocated; *GAC Effluent sample. Well locked in lower call to minimize run time, 01/27/21.		195-20-00-0066, 195-21-00-0053	\$ 200,023
6	Broadway	3	0.72	I/S	Monitor; mini-AOP pilot complete; site work, piping has been relocated		195-20-00-0066, 195-21-00-0053	\$ 200,023
6	Flowerhill Rd	1	2.82	O/S	Runs blended with two other wells, last on - first off. Mini AOP pilot complete; site work; piping has been relocated; PSE&G service upgrade complete, Control Room elec upgrade completed; GAC Bldg addition foundation in progress.		195-20-00-0020, 195-21-00-0051	\$ 168,625
6	Flowerhill Rd	2	2.44	O/S	New carbon 09/20, Locked in Fire Call, Emergency use only. Mini AOP pilot complete; site work; piping has been relocated; building expansion project; PSE&G service upgrade complete, Control Room elec upgrade completed.		195-20-00-0020, 195-21-00-0051	\$ 168,625
6	Flowerhill Rd	3	0.82	O/S	New carbon 10/20, Locked in Call-4; mini AOP pilot complete; site work; piping has been relocated; building expansion project; PSE&G service upgrade complete, Control Room elec upgrade completed.		195-20-00-0020, 195-21-00-0051	\$ 168,625
6	Jennings Rd	1	0.57	I/S	With rotations, runs every other day			
6	Jennings Rd	3	0.69	I/S	With rotations, runs every other day			
6	Mayfair Dr	1	0.54*	I/S	With rotations, runs every other day. *GAC Effluent sample			
6	Mayfair Dr	2	0.87*	I/S	With rotations, runs every other day. *GAC Effluent sample			
6	Woodchck Hillw	1A	1.37*	O/S	Blended with Wells #2 and #3. *GAC Eff sample	9/25/2020		
6	Woodchck Hillw	3	0.60	I/S	With rotations, runs every other day			
7	McKay Rd	1	1.68	O/S	Mini AOP pilot complete; GAC building addition started, foundation work in progress		195-20-00-0070, 195-21-00-0055	\$ 465,219
9	Douglas Ave	1	2.73	O/S	Mini AOP pilot complete			
9	Douglas Ave	2	1.20	O/S	Mini AOP pilot complete			
9	Middleville	1	1.18	O/S	Blended - Mini AOP pilot complete; site work project authorized; new GAC vessels delivered.		195-21-00-0059	\$ 159,693
9	Middleville	2	0.88	I/S	Mini AOP pilot complete		195-21-00-0059	\$ 159,693
9	Sunken Meadow	1	0.80	I/S	Level has dropped significantly, monitor, piping relocated - Mini AOP pilot complete		195-20-00-0065, 195-21-00-0056	\$ 234,602

Zone	Station	Well	Recent levels HOP	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)	
9	Sunken Meadow	2	0.72	I/S	Monitor; piping relocated - Mini AOP pilot complete Can change carbon for emergency use - Mini AOP pilot complete; blow-off basin complete; GAC Bldg expansion material delivered, foundation work in progress.		195-20-00-0065, 195-21-00-0056 195-20-00-0069, 195-21-00-0054	\$ 234,602	
9	Waterside Rd	2	1.08	O/S					\$ 608,715
9	Wayne Ct	1	0.31*	I/S					Lock in Call-2. New carbon 11/10/20; Mini AOP pilot complete; *GAC Effluent sample
10	Church St NPT	1	0.91	I/S	Nitrate Blend w/ Washington - last blend 0.52; mini AOP pilot complete Nitrate Blend w/ Washington - last blend 0.60; mini AOP pilot complete Nitrate Blend w/ Washington - *GAC Effluent Sample; PSE&G service upgrade completed; mini AOP pilot in progress. Nitrate Blend w/ Washington - *GAC Effluent Sample; PSE&G service upgrade completed; mini AOP pilot in progress. With rotations, runs every other day - *GAC Effluent Sample With rotations, runs every other day - monitor Now piped to GAC Blend in 2021. Leave O/S, change carbon if needed. *GAC Effluent sample Remain O/S - Try to blend if we need more supply Seasonal GAC - monitor	7/25/2007	195-21-00-0069 195-21-00-0069	\$ 36,327 \$ 36,327	
10	Church St NPT	2	1.04	I/S		8/22/2007			
10	Reservoir Ave	1A	0.69*	I/S		1/22/2016			
10	Reservoir Ave	2	0.58*	I/S		5/25/2012			
10	Ruth Blvd	1	0.66*	O/S					
10	Ruth Blvd	3	0.65	I/S					
10	South Spur	1	1.21*	O/S					
10	South Spur	2	1.38	O/S					
10	South Spur	3	0.66	O/S					
11	Carlson Ave	5	2.16	O/S		Remain O/S - Long term, retire and replace w/ Old Dock Rd #2; drilling of Old Dock #2 completed Remain O/S - Long term, retire and replace w/ Old Dock Rd #2; drilling of Old Dock #2 completed Rotates Call-1, Call-2 daily, so only runs every other day Rotates Call-1, Call-2 daily, so only runs every other day With rotations, runs every other day - monitor O/S pending AOP Blended w/ Well #1A and #3 - Monitor - Last blend was 0.81 Locked in Call-2, coming out of service, *GAC Eff sample, Mini AOP Pilot complete With rotations, runs every other day - monitor			9/17/2020
11	Carlson Ave	6	3.11	O/S	040-20-0009, 040-20-00-0010		\$ 598,311		
11	Cornell Dr	2	0.80	I/S					
11	Kings Park Rd	2A	0.55	I/S					
11	Lawrence Rd	1A	0.84	I/S					
11	Lawrence Rd	3	3.73	O/S	195-21-00-0066		\$ 594,459		
11	Lawrence Rd	4	1.04	O/S	195-21-00-0066		\$ 594,459		
11	Old Dock Rd	1	0.97*	O/S					
11	Wicks Rd	1	0.71	I/S					
12	Commercial Blvd	2	1.13	O/S	Site work authorized, Well failed and retired, have permit for Well #2A; contract for replacement well on street for Feb '21 bid			195-21-00-0060	
12	Commercial Blvd	3	5.37	I/S	AOP completed - Station Treated sample is Negative	3/1/2018	055-14-00-0016	\$ 909,474	
12	Eastwood Blvd	2A	2.11	O/S	Leave O/S				
12	Falcon Dr	1	0.76	O/S	Lock in Call-2. Mini AOP Pilot complete, piping relocated, building expansion awarded, bldg design submittals in. GAC Vessels being rebuilt.		195-20-00-0067, 195-21-00-0057	\$ 217,314	
12	Falcon Dr	2A	1.44	O/S	Throttled to 500 gpm, Blended w/ #1. , Mini AOP Pilot complete, piping relocated, building expansion awarded, bldg design submittals in		195-20-00-0067, 195-21-00-0057	\$ 217,314	
12	Falcon Dr	2B	1.53	O/S	Leave O/S pending AOP. Mini AOP pilot complete, piping relocated, building expansion awarded, bldg design submittals in		195-20-00-0067, 195-21-00-0057	\$ 217,314	
12	Oval Dr	4	0.57	I/S	Blend removed - Monitor, at or below 1/2 MCL				
12	Peconic St	1	1.68	O/S	Blended. Blend is still over 1.0 Leave O/S	8/15/2016			
12	Peconic St	2	0.89	I/S	Limited run time in winter				
12	Third Ave	3	0.87	O/S	Blended. Seasonal GAC. Last blend was 0.31. Mini AOP complete	4/1/2019			
15	Boyle Rd N	1A	1.21	O/S	Leave O/S				
15	Boyle Rd PJ	2	0.46	O/S	Nitrate Blend - monitor; O/S for pump failure	7/31/2007			
15	Boyle Rd PJ	3	0.49	I/S	Nitrate Blend - monitor	7/31/2007			

Zone	Station	Well	Recent levels HOP	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
15	College Rd	3	1.19	I/S	Blended w/ #4 - monitor - Last blend was 0.56	10/27/2016		
15	Daniel Webster	2A	0.53	O/S	Blended - monitor. Last blend was 0.23	8/23/2016		
15	Hawkins Rd	2	0.60	I/S	Rotates Call-1, Call-2 daily, so only runs every other day			
15	Horseblock Rd	1	0.78	I/S	Nitrate Blend - monitor. Last blend was 0.43	5/12/2013	195-21-00-0067	\$ 724,023
15	Jayne Blvd	1	0.47*	I/S	Nitrate blend - monitor. Last blend was 0.30, *GAC Effluent sample	6/21/2007		
15	Jayne Blvd	2A	1.02	O/S	Blend with #5 and #1 in 2021. Seasonal GAC.			
15	Jayne Blvd	3	1.10	I/S	Blended w/#4 - monitor - Last blend was 0.49	2/19/2019		
15	Kayron Dr	1A	0.45	I/S	Rotates Call-1, Call-2 daily, so only runs every other day			
15	N Washington	1	0.75	I/S	Short timeclock for winter			
15	Oxhead Rd	2A	0.96	O/S	Blended w/ #3 - monitor - Last blend was 0.72	8/25/2016		
26	Montauk St Blvd	1A	0.68	O/S	Blended. Last blend was 0.45	4/1/2016		
60	Gazza Blvd	2	3.62	O/S	Remain O/S. Additional supply to zone from Zone 12 now.			
60	Smith St Ef	1	22.30	O/S	AOP design approved 12/10/20, going out to bid soon; Mini AOP complete		190-19-00-0004	\$ 1,249,309
	Various				Electrical Service Upgrades for AOP		195-20-00-0072	\$ 562,630
	Various				Electrical Service Upgrades for AOP		195-21-00-0058	\$ 851,784
	Various				Mini-AOP by-products pilot testing project		195-20-00-0051	\$ 220,000
Total Funds Authorized to date for 1,D related work								\$ 11,160,244

Actions typed in RED have occurred in the past 30 days.

Wells highlighted in green are being treated to remove contaminant