

SUFFOLK COUNTY WATER AUTHORITY

Production Control - Bay Shore, New York

INTER-OFFICE CORRESPONDENCE

DATE: April 26, 2021

TO: Jeffrey Szabo, CEO

FROM: Michael O'Connell, Director of Production Control
Timothy Kilcommons, P.E., Chief Engineer & Dir. of R&D

SUBJECT: Emerging Contaminants Action Plan Monthly Update

The Suffolk County Water Authority has for years proactively addressed emerging contaminants in groundwater such as the perfluorinated compounds PFOA and PFOS and 1,4-dioxane, both through comprehensive testing and the development and implementation of innovative treatment technologies.

The following is the latest monthly update to the Emerging Contaminants Action Plan requested by the SCWA Board to provide the public with up-to-date information about the steps being taken to ensure that SCWA meets or surpasses the rigorous regulations established by New York State to remove these compounds from our groundwater. This update covers the period from March 22, 2021 to date.

PFC's

Since the last update, the Construction Maintenance department has completed the installation of yard piping for several new GAC systems. These include two (2) systems at Pierson St (Nesconset) and one at Edgewood Ave (St. James). Production Control has been working through the start-up process on seven new GAC systems which include the three systems mentioned above and two (2) systems at Plymouth St (Deer Park), and two (2) systems installed last year at Flint Ln (Selden). The start-up process includes flushing new piping and collecting laboratory samples to ensure that all new equipment is clean and contaminant free, repairing leaks from installation and then actually loading the new carbon, rinsing and more sampling. It is a process that takes several weeks.

The Civil Engineering department continues with clearing and concrete pad work for additional systems that are currently on order and are expected to be delivered before the end of June 2021. Systems on order will be delivered to Hallock Ave (Smithtown) and Horseblock Rd (Farmingville). The concrete pad for Hallock was installed earlier this month.

Plymouth St #1A (Deer Park) was assigned to GAC on April 13, 2021. It was previously blended with other Plymouth St wells to reduce the PFOA/PFOS. Now on GAC, it is no longer blended.

1,4-dioxane

SCWA submitted final contract plans to NYSDOH for the Smith St East Farmingdale AOP system in late March 2021. Plans were submitted in print and digital formats. The Health Department has requested that these submittals be stamped. Engineering will be providing stamped documents next week. Since none of the final revisions were major, we intended on publishing the bid documents for this system in the next two weeks.

Design work and contract preparation continues with regards to the mechanical installation, controls, and peroxide delivery systems contracts that will be required to build the AOP systems. Site work continues for future AOP sites and electrical upgrade work where required continues. The Furnish & Deliver contract for 16 AOP reactors representing the wells at sites awarded WIIA grants had a bid opening date of January 21, 2021. The bid was awarded to Xylem, Inc. and they are expected to return the signed contract this week. Once that is done, a Purchase Order can be written to begin the manufacturing process.

Two contracts have been awarded for AOP building additions at 7 locations: Hollywood Pl, McKay Rd, Waterside Dr, Sunken Meadow Park, Broadway, Falcon Dr, and Flower Hill Rd. These additions will house 13 AOP systems. Engineering has completed the design review process and these building additions have been released to the manufacturer for fabrication. Foundation work is underway at Flower Hill Rd. and is complete at Waterside Rd, McKay Rd, and Hollywood Pl. Foundation work for Falcon should begin in the next two weeks. That building is scheduled for delivery by April 29th. Metal building additions have been fabricated and delivered for McKay, Waterside, and Hollywood. Steel framing is about to be erected at Waterside Rd. Building construction is nearly complete at Hollywood Pl. A public meeting was held with Village of Northport officials and the public regarding the construction plans for the AOP systems at Douglas Avenue. Response was favorable and site work and demolition are expected to begin in the beginning of June. GAC vessels for the AOP system are scheduled to be delivered in late June.

The AOP pilot work needed to obtain NYSDOH approval for the use of AOP at any of our sites continues. Production Control staff utilizing our mini-AOP reactor pilot trailer have completed pilot testing of twenty-six (26) wells. Since the last update, pilot work has been completed on Reservoir Ave (Northport) #1A and #2. Pilot testing on Mayfair Dr #1 and #2 (Huntington) is in progress. Analysis of the data obtained to date has revealed no surprises in terms of by-product formation resulting from the AOP process.

Engineering has completed the drilling of new well Old Dock Rd #2 (Kings Park). The well building is currently under construction and CM is installing the yard piping tie-ins. This well was drilled with the knowledge that it will require an AOP treatment system. It will replace Carlson Ave #5 and #6 (Kings Park), both of which require AOP but are very old wells and are located on a site that does not have enough room for more treatment systems.

Emerging Contaminant Wells Current Status

As of this writing, all wells that have PFOA or PFOS above the MCL are either being treated to remove the contaminants, are being blended to below the MCL or have been removed from service until treatment is installed. Wells that are above ½ of the MCL continue to have their run time managed to maintain the lower levels.

Similar strategies apply to 1,4-dioxane management. We continue to add blending where we can or have removed wells from service when we have an analytical result that shows an exceedance of the MCL. This is manageable while the seasonal water demand is low. We have recently completed carbon exchanges on a few key 1,4-dioxane wells so that these wells can remain in service on an emergency use only basis. Carbon does remove 1,4-dioxane, not well, but it does for a short period of time. Therefore, with new carbon, a few wells will be available in the event of an emergency. We anticipate that we will have to do the same at several other wells where the levels of 1,4 Dioxane are just under the MCL but the carbon is no longer removing 1,4-dioxane and the GAC effluent level is over the MCL.

SCWA applied for a MCL deferral to the NYSDOH. The application was approved on January 7, 2021.

Cc: J. Pokorny
K. Durk
T. Hopkins

Emerging Contaminant Wells Current Status
All Wells > 1/2 MCL

4/26/2021

PFOA / PFOS MCL = 10 ppt

Zone	Station	Well	Recent levels (PFOA/PFOS)	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
1	Bellmore Ave	1	15/19	I/S	On GAC	4/24/2020	195-20-00-0068	\$ 37,512
1	Church St Hol	1A	12/10	O/S	On outdoor GAC - Seasonal	5/7/2019		
1	Church St Hol	2	8.7/4.6	O/S	O/S 11/2/18 - pending additional GAC installation			
1	Foxcroft Ln	1A	4.7/23	I/S	Received DHS approval to treat with resin (ion exchange) in portable GAC system; first approval of resin for PFC's in NY. Outdoors - seasonal	5/30/2019	055-18-00-0019	\$ 165,590
1	Foxcroft Ln	2	4.9/6.8	I/S	Blended inside #1A - Seasonal well, #1A seasonal GAC	7/18/2019		
1	Smith St	8	ND/5.3	I/S	Monitor			
1	Station Rd	1A	11/50	I/S	On outdoor GAC - Seasonal	3/14/2020	055-19-00-0015	\$ 417,765
1	Station Rd	2A	7.6/7.0	I/S	Runs inside Well #1A when #1A is in service.			
10	Ruth Blvd	3	ND/6.1	I/S	Piped to existing GAC. Currently @ 1/2 MCL, monitor		055-19-00-0018	\$ 23,057
12	Blue Point Rd	1	7.6/4.2	I/S	Blended with any other well. Last blend 3.2/2.7	10/31/2016		
12	Carrol St	2	4.3/2.4	I/S	Blended - no further action planned	8/18/2016		
12	Hallock Ave	2	ND/6.8	I/S			195-21-00-0061	\$ 758,862
12	Hallock Ave	3	ND/9.7	I/S	With rotations, runs every other day - GAC scheduled for delivery June 2021			
12	Liberty St	3	6.9/3.5	I/S	With rotations, runs every other day - no further action planned			
12	Lincoln Ave	2	ND/27	I/S	Blended; New GAC vessels delivered. Yard piping completed. Sampling new piping. Well I/S and assigned to GAC "B" 03/19/2021.	3/19/2021	195-21-00-0065	\$ 549,854
12	Morris Ave	1	ND/ND	I/S	Monitor		195-20-00-0059	\$ 576,048
12	Morris Ave	4	4/19	I/S	On outdoor GAC - Seasonal	6/28/2020	195-20-00-0054	\$ 118,797
12	Pierson St	1	10/4.3	O/S	Removed from service due to increased PFOA level. Vessels piped. Scheduling initial carbon fill.		195-21-00-0068	\$ 639,167
12	Pierson St	2	12/8.4	I/S	Blended inside Well #3 - Last blend was 8.5/6.3. GAC delivered 12/30/20. Piping by CM complete. Sampling new piping	9/21/2020	195-21-00-0068	\$ 639,167
12	Plymouth St	1A	8.2/13.0	I/S	Assigned to new GAC "A" system 4/13/2021	4/13/2021	195-21-00-0062	\$ 634,044
12	Plymouth St	2A	6.2/10	I/S	With rotations, runs every other day - New GAC Vessels delivered. Yard piping by CM complete. Loading initial fill of carbon 4/26/21		195-21-00-0062	\$ 634,044
12	Sy Ct	3	14/6.3	I/S	On outdoor GAC - Seasonal	10/28/2020	195-20-00-0056, 195-20-00-0061	\$ 724,517
12	Townline Rd Nes	1A	9/14	I/S	On GAC	2/10/2020	055-19-00-0014	\$ 100,412
12	Wheeler Rd	3	22/16	I/S	Relocated Model 10 from Pierson St installed in existing building. Well I/S and assigned to GAC "A" 03/08/21	3/8/2021	195-21-00-0063	\$ 75,433
12	Wheeler Rd	4	4.4/7.3	I/S	Now that #3 is on GAC, may act as a blocking well to #4. Monitor			
12	Wheeler Rd	5	2.5/6.5	I/S	On GAC - Was 18/32, big drop in level at HOP in March '21	9/6/2019	055-19-00-0017	\$ 15,888
15	Bicycle Path	1	7.2/ND	I/S	Blended for Mn for many years. Monitor. Last blend was 2.5			
15	Boyle Rd South	1	4.8/3.4	I/S	Monitor			
15	Daniel Webster Dr	1	5.1/2.7	I/S	Monitor			
15	Dare Rd	2	5.3/4.7	I/S	No action planned, continue to monitor			
15	Edgewood SJ	1A	12.0/5.6	I/S	Blended for Nitrates - Last blend was 4.7/ND. New GAC vessels installed in existing building. Yard piping by CM complete. Sampling new piping	10/16/2017	195-21-00-0064	\$ 579,263

Zone	Station	Well	Recent levels (PFOA/PFOS)	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
15	Fairmount Medford	3	22/33	I/S	On outdoor GAC - Seasonal	5/19/2020	055-19-00-0021, 195-20-00-0052	\$ 609,567
15	Flint Ln	1	4.8/2.9	I/S	New GAC will load in Spring. Sampling new piping		195-20-00-0057	\$ 157,860
15	Flint Ln	2	5.4/6.0	O/S	New GAC will load in Spring. Scheduling GAC initial fill		195-20-00-0063	\$ 1,051,739
15	Hawkins Rd	3	3.3/4.1	I/S	Continue to monitor			
15	Horseblock Rd	1	7.8/2.7	I/S	Already blended for nitrates. GAC System delivery 06/21.	5/12/2013	195-21-00-0067	\$ 724,023
15	Oxhead Rd	1A	3.8/110.0	I/S	On outdoor GAC - Seasonal	6/7/2017	055-17-00-0014	\$ 265,494
15	Oxhead Rd	2A	6.5/7.2	I/S	Blended inside #3. Last blend was 4.1/4.6	5/20/2017		
15	Oxhead Rd	4	ND/4.4	O/S	Blended inside #1A	7/1/2017		
15	Stem Ln	1	6.2/23	I/S	On outdoor GAC - Seasonal	8/6/2020	195-20-00-0058, 195-20-00-0062	\$ 672,080
15	Strathmore Ct	3	6.6/5.4	I/S	With rotations, runs every third day - no further action planned			
15	Wheat Path	1	6.8/ND	I/S	With rotations, runs every third day - no further action planned			
20	Gus Guerrero	1	ND/23.0	O/S	On outdoor GAC - Seasonal	7/27/2016	055-17-00-0016	\$ 182,842
20	Gus Guerrero	2	ND/ND	I/S	Removed from GAC due to decrease in levels 11/2020	7/11/2017		
20	Meetinghouse Rd	12A	47.0/150.0	I/S	On GAC	6/10/2016	055-17-00-0015	\$ 788,844
20	Meetinghouse Rd	14	27.0/220.0	I/S	Same as above	6/10/2016	055-18-00-0015	
20	Meetinghouse Rd	17	150.0/1,510.0	I/S	Same as above	6/10/2016		
20	Meetinghouse Rd	19	96.0/440.0	I/S	Same as above	6/10/2016		
20	Meetinghouse Rd	22	ND/15	I/S	On GAC	7/27/2016	055-17-00-0013	\$ 29,528
20	Old Country Rd	1A	2.4/4.8	I/S	Blended with #3 and throttled. Last blend was ND/2.8	7/30/2007		
20	Old Country Rd	4	10/48	O/S	On outdoor GAC - Seasonal	6/26/2020	055-19-00-0020, 195-20-00-0053	\$ 802,282
23	Bridgehampton Rd	2A	3/36	I/S	On GAC	10/1/2019		
23	Long Springs Rd	1A	9/8	I/S	On outdoor GAC - Seasonal	4/20/2020	055-19-00-0019	\$ 35,490
23	North Magee	3	2/13	O/S				
23	West Prospect	1	7/20	I/S	Loaded carbon in existing empty vessel	3/18/2019		
32	County Rd 31	1	ND/22	O/S	On outdoor GAC - Seasonal	8/19/2020	195-20-00-0055, 195-20-00-0060	\$ 691,008

Total Funds Authorized to date for PFAS related work \$ 12,700,176

Total Funds Authorized to date for Emerging Containment Work \$ 23,634,691

Actions typed in RED have occurred in the past 30 days.

Wells highlighted in green are being treated to remove contaminant

Emerging Contaminant Wells Current Status
All Wells > 1/2 MCL

4/26/2021

1,4 Dioxane MCL = 1.0 ppb

Zone	Station	Well	Recent levels HOP	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
1	Albany Ave	6	0.70	O/S	Blended w/ 4A - Last blend 0.28	8/23/2016		
1	Barton Ave	2A	2.05	O/S	Blended w/ any other well. Last blend was 0.78	2/19/2019		
1	Brook Ave	4	0.60	O/S	O/S for Mn			
1	Forty First St	6	0.79	I/S	Blended with Well #5 for operational control	8/23/2004		
1	Great Neck Rd	1	3.36	O/S	2 well blend was below 1.0. Blended	10/31/2016		
1	Harvest Ln	1A	1.52	I/S	2021 will be a 2 well blend. Last blend 0.91	10/31/2017		
5	Hollywood Pl	1	0.81	I/S	Lock in Call-2 to minimize run time. One of two well fields in Zone. Mini AOP pilot complete. Blow-off basin modified, GAC Bldg addition, foundation complete, building erection nearly complete.		195-20-00-0068, 195-21-00-0052	\$ 518,835
5	Mill Lane	13A	0.67	I/S	With rotations, runs every third day. New carbon in April '21			
6	Broadway	1A	1.73	O/S	2 well blend was still over 1.0, Stay O/S; mini-AOP pilot complete; site work, piping has been relocated		195-20-00-0066, 195-21-00-0053	\$ 200,023
6	Broadway	2	1.09*	I/S	Mini-AOP pilot complete; site work, piping has been relocated; *GAC Effluent sample. Well locked in lower call to minimize run time, 01/27/21.		195-20-00-0066, 195-21-00-0053	\$ 200,023
6	Broadway	3	0.72	I/S	Monitor; mini-AOP pilot complete; site work, piping has been relocated		195-20-00-0066, 195-21-00-0053	\$ 200,023
6	Flowerhill Rd	1	2.82	O/S	Runs blended with two other wells, last on - first off. Mini AOP pilot complete; site work; piping has been relocated; PSE&G service upgrade complete, Control Room elec upgrade completed; GAC Bldg addition foundation in progress.		195-20-00-0020, 195-21-00-0051	\$ 168,625
6	Flowerhill Rd	2	2.44	I/S	New carbon 09/20, Locked in Fire Call, Emergency use only. Mini AOP pilot complete; site work; piping has been relocated; building expansion project; PSE&G service upgrade complete, Control Room elec upgrade completed.		195-20-00-0020, 195-21-00-0051	\$ 168,625
6	Flowerhill Rd	3	0.82	I/S	New carbon 10/20, Locked in Call-4; mini AOP pilot complete; site work; piping has been relocated; building expansion project; PSE&G service upgrade complete, Control Room elec upgrade completed.		195-20-00-0020, 195-21-00-0051	\$ 168,625
6	Jennings Rd	1	0.57	O/S	With rotations, runs every other day. O/S for pump failure 4/20/21			
6	Jennings Rd	3	0.69	I/S	With rotations, runs every other day			
6	Mayfair Dr	1	0.54*	I/S	With rotations, runs every other day. *GAC Effluent sample. Mini AOP pilot in progress.			
6	Mayfair Dr	2	0.88*	I/S	With rotations, runs every other day. *GAC Effluent sample. Mini AOP pilot in progress.			
6	Woodchck Hillw	1A	1.37*	O/S	Blended with Wells #2 and #3. *GAC Eff sample	9/25/2020		
6	Woodchck Hillw	3	0.60	I/S	With rotations, runs every other day			
7	McKay Rd	1	1.68	O/S	Mini AOP pilot complete; GAC building addition started, foundation complete		195-20-00-0070, 195-21-00-0055	\$ 465,219
9	Douglas Ave	1	2.73	O/S	Mini AOP pilot complete			
9	Douglas Ave	2	1.20	O/S	Mini AOP pilot complete			
9	Middleville	1	1.18	O/S	Blended - Mini AOP pilot complete; site work project authorized; new GAC vessels delivered.		195-21-00-0059, 195-21-00-0070	\$ 630,573
9	Middleville	2	0.88	I/S	Mini AOP pilot complete		195-21-00-0059	\$ 159,693

Zone	Station	Well	Recent levels HOP	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
9	Sunken Meadow	1	0.80	I/S	Level has dropped significantly, monitor, piping relocated - Mini AOP pilot complete		195-20-00-0065, 195-21-00-0056	\$ 234,602
9	Sunken Meadow	2	0.72	I/S	Monitor; piping relocated - Mini AOP pilot complete		195-20-00-0065, 195-21-00-0056	\$ 234,602
9	Waterside Rd	2	1.08	O/S	Can change carbon for emergency use - Mini AOP pilot complete; blow-off basin complete; GAC Bldg expansion material delivered, foundation complete, building erection in progress		195-20-00-0069, 195-21-00-0054	\$ 608,715
9	Wayne Ct	1	0.31*	I/S	Lock in Call-2. New carbon 11/10/20; Mini AOP pilot complete; *GAC Effluent sample			
10	Church St NPT	1	0.91	I/S	Nitrate Blend w/ Washington - last blend 0.52; mini AOP pilot complete	7/25/2007		
10	Church St NPT	2	1.04	I/S	Nitrate Blend w/ Washington - last blend 0.60; mini AOP pilot complete	8/22/2007		
10	Reservoir Ave	1A	0.69*	I/S	Nitrate Blend w/ Washington - *GAC Effluent Sample; PSE&G service upgrade completed; mini AOP pilot complete.	1/22/2016	195-21-00-0069	\$ 36,327
10	Reservoir Ave	2	0.58*	I/S	Nitrate Blend w/ Washington - *GAC Effluent Sample; PSE&G service upgrade completed; mini AOP pilot complete.	5/25/2012	195-21-00-0069	\$ 36,327
10	Ruth Blvd	1	0.66*	O/S	With rotations, runs every other day - *GAC Effluent Sample			
10	Ruth Blvd	3	0.65	I/S	With rotations, runs every other day - monitor Now piped to GAC			
10	South Spur	1	1.21*	O/S	Blend in 2021. Leave O/S, change carbon if needed. *GAC Effluent sample			
10	South Spur	2	1.38	O/S	Remain O/S - Try to blend if we need more supply			
10	South Spur	3	0.66	I/S	Seasonal GAC - monitor			
11	Carlson Ave	5	2.16	O/S	Remain O/S - Long term, retire and replace w/ Old Dock Rd #2; drilling of Old Dock #2 completed		040-20-0009, 040-20-00-0010	\$ 598,311
11	Carlson Ave	6	3.11	O/S	Remain O/S - Long term, retire and replace w/ Old Dock Rd #2; drilling of Old Dock #2 completed		040-20-0009, 040-20-00-0010	\$ 598,311
11	Carlson Ave	7	0.80	I/S	Monitor - Pipe to existing GAC		195-21-00-0074	\$ 27,414
11	Cornell Dr	2	0.80	I/S	Rotates Call-1, Call-2 daily, so only runs every other day			
11	Kings Park Rd	2A	0.55	I/S	Rotates Call-1, Call-2 daily, so only runs every other day			
11	Lawrence Rd	1A	0.84	I/S	With rotations, runs every other day - monitor			
11	Lawrence Rd	3	3.73	O/S	O/S pending AOP		195-21-00-0066	\$ 594,459
11	Lawrence Rd	4	1.04	O/S	Blended w/ Well #1A and #3 - Monitor - Last blend was 0.81	9/17/2020	195-21-00-0066	\$ 594,459
11	Old Dock Rd	1	1.20	I/S	Locked in Call-2, Mini AOP Pilot complete, New carbon 3/11/21, GAC Eff 3/30 was Non-Detect			
11	Wicks Rd	1	0.71	I/S	With rotations, runs every other day - monitor			
12	Commercial Blvd	2	1.13	O/S	Site work authorized, Well failed and retired, have permit for Well #2A; contract for replacement awarded, drill in Fall '21		195-21-00-0060	\$ 45,583
12	Commercial Blvd	3	5.37	I/S	AOP completed - Station Treated sample is Negative	3/1/2018	055-14-00-0016	\$ 909,474
12	Eastwood Blvd	2A	2.11	O/S	Leave O/S			
12	Falcon Dr	1	0.76	I/S	Lock in Call-2. Mini AOP Pilot complete, piping relocated, building expansion awarded, bldg design submittals in. GAC Vessels rebuilt.		195-20-00-0067, 195-21-00-0057	\$ 217,314
12	Falcon Dr	2A	1.44	O/S	Throttled to 500 gpm, Blended w/ #1. , Mini AOP Pilot complete, piping relocated, building expansion awarded, bldg design submittals in		195-20-00-0067, 195-21-00-0057	\$ 217,314
12	Falcon Dr	2B	1.53	O/S	Leave O/S pending AOP. Mini AOP pilot complete, piping relocated, building expansion awarded, bldg design submittals in		195-20-00-0067, 195-21-00-0057	\$ 217,314
12	Lincoln	2	0.71	I/S	Monitor, throttled to 1,200 gpm and on GAC			
12	Oval Dr	4	0.57	I/S	Blend removed - Monitor, at or below 1/2 MCL			

Zone	Station	Well	Recent levels HOP	Current Status	Action plan (Planning window = 4 months)	Date Treatment I/S or Blend Started	Authorization(s)	Authorization(s) Value to Date (\$)
12	Peconic St	1	1.68	O/S	Blended. Blend is still over 1.0 Leave O/S	8/15/2016		
12	Peconic St	2	0.89	I/S	Limited run time in winter			
12	Third Ave	3	0.87	I/S	Blended. Seasonal GAC. Last blend was 0.31. Mini AOP complete	4/1/2019		
12	Wheeler	6	0.88	I/S	On GAC. Blend with any other well	4/13/2021		
15	Boyle Rd N	1A	1.21	O/S	Leave O/S			
15	Boyle Rd PJ	1	0.53	I/S	Monitor			
15	Boyle Rd PJ	2	0.46	I/S	Nitrate Blend - monitor	7/31/2007		
15	Boyle Rd PJ	3	0.53	I/S	Nitrate Blend - monitor	7/31/2007		
15	College Rd	3	1.19	I/S	Blended w/ #4 - monitor - Last blend was 0.56	10/27/2016		
15	Daniel Webster	2A	0.50	I/S	Blended - monitor. Last blend was 0.30	8/23/2016		
15	Hawkins Rd	2	0.62	I/S	Rotates Call-1, Call-2 daily, so only runs every other day			
15	Horseblock Rd	1	1.00	I/S	Nitrate Blend - monitor. Last blend was 0.54	5/12/2013		
15	Jayne Blvd	1	0.47	I/S	Nitrate blend - monitor. Last blend was 0.28	6/21/2007		
15	Jayne Blvd	2A	1.02	O/S	Blend with #5 and #1 in 2021. Seasonal GAC.			
15	Jayne Blvd	3	1.10	I/S	Blended w/#4 - monitor - Last blend was 0.49	2/19/2019		
15	Kayron Dr	1A	0.45	I/S	Rotates Call-1, Call-2 daily, so only runs every other day			
15	N Washington	1	0.75	I/S	Short timeclock for winter			
15	Oxhead Rd	2A	0.98	I/S	Blended w/ #3 - monitor - Last blend was 0.73	8/25/2016		
26	Montauk St Blvd	1A	0.68	I/S	Blended. Last blend was 0.45	4/1/2016		
60	Gazza Blvd	2	3.62	O/S	Remain O/S. Additional supply to zone from Zone 12 now.			
60	Smith St Ef	1	22.30	O/S	AOP design approved 12/10/20, going out to bid soon; Mini AOP complete		190-19-00-0004	\$ 1,249,309
	Various				Electrical Service Upgrades for AOP		195-20-00-0072	\$ 562,630
	Various				Electrical Service Upgrades for AOP		195-21-00-0058	\$ 851,784
	Various				Mini-AOP by-products pilot testing project		195-20-00-0051	\$ 220,000
Total Funds Authorized to date for 1,D related work								\$ 10,934,515

Actions typed in RED have occurred in the past 30 days.

Wells highlighted in green are being treated to remove contaminant